



Cave Creek Landfill Remediation Project

Weekly Update for week ending 8/28/2020

Below is a summary of activity that took place for the Cave Creek Landfill project last week.

Phase 1 GWTS (Onsite Infrastructure)

- Grading of the southern end of the APS line to return the site to preconstruction conditions continued.
- The concrete collars were poured around the switching cabinet and pull boxes.

Phase 2 GWTS (Conveyance Pipeline)

- Excavation, pipe installation and backfilling of northern pipeline run continued.
- The City of Phoenix building inspector was onsite 08/24/2020, 08/25/2020, 08/26/2020, 08/27/2020 and 08/28/2020 to inspect the trench and installed pipe (to date) prior to backfilling.

Phase 3 GWTS (Injection Well and Infrastructure)

- Construction of the block wall continued including pouring of grout for the first bond beam on 08/26/2020.
- Wood completed a special inspection of the structural steel in the perimeter wall on 08/26/2020.
- A conference call was conducted on 08/24/2020 to discuss the control logic for the Phase 3 treatment system.

SVE Operations (Source Remediation)

- The SVE system operated throughout the reporting period.

Groundwater Characterization (Monitoring Well Installation)

- No updates to report on the access agreement with the Arizona State Land Department (ASLD) regarding the installation of MW-16 and MW-17.
- Wood continued to work with subcontractors to prepare a legal description and title report for the proposed MW-14A and MW-15A areas.

Communications

- Wood provided Maricopa County and ADEQ with a project update via email on 08/24/2020.

Reporting

- No reporting was completed during the previous week.