



Cave Creek Landfill Remediation Project

Weekly Update for week ending 5/21/2021

Below is a summary of activity that took place for the Cave Creek Landfill project last week.

Phase 2 GWTS (Conveyance Pipeline)

- Work on GWTS Phase 2 is complete.

Phase 3 GWTS (Injection Well and Infrastructure)

- Wood is in contract negotiations with Hunter Contracting Co. (Hunter) for construction of the GWTS Phase 3 infrastructure.
- Field work on the GWTS Phase 3 infrastructure is anticipated to begin in mid-July 2021.

SVE Operations (Source Remediation)

- SVE Skid No. 2 operated throughout the reporting period.
- The LEL sensor on SVE skid No. 1 failed and Wood is awaiting delivery of a replacement unit.

Groundwater Characterization (Monitoring Well Installation)

- MW-14 and MW-15 Access
 - CEI (real estate subcontractor) is obtaining a valuation report of the proposed drilling locations in support of access negotiations with the Dove Valley Ranch golf course and expects the document by 05/28/2021.
- MW-16 and MW-17 Access
 - The Arizona State Land Department (ASLD) Board approved the access agreement application on 04/08/2021.
 - Wood is waiting on the ASLD to transmit the approved access agreement package for submission to Maricopa County for approval and signature.
- A site walk is scheduled with Layne (drilling subcontractor) for 05/25/2021 to evaluate field conditions and determine site preparation needs for each of the drilling locations.
- Wood anticipates starting drilling operations related to the Groundwater Characterization Workplan in mid to late July (July start of work is based on the ASLD transmitting the signed access agreement package for MW-16 and MW-17 by 05/28/2021)

Communications

- Wood provided Maricopa County and ADEQ with a project update via email on 05/17/2021.
- Community Outreach
 - A public meeting is scheduled for 06/16/2021 to update residents on remedial progress at the site and present details on upcoming drilling and construction work.
 - Wood is preparing a flyer for distribution to residents in the vicinity of drilling and GWTS construction providing details of the upcoming work.

Reporting

- No site related reports were submitted during the previous period.

Permitting

- GWTS Phase 3 Industrial User (IU) discharge permit
 - Wood submitted the IU discharge permit application to the City of Phoenix (COP) Pretreatment Department on 05/19/2021.
 - The IU discharge permit application review period is 180 days, therefore Wood anticipates receiving the permit from the COP in December 2021.
- SVE System air discharge permit
 - Maricopa County submitted the SVE system air discharge permit renewal application to the Maricopa County Air Quality Department (MCAQD) on 05/19/2021.
 - The air discharge permit application review period is 180 days, therefore Wood anticipates receiving the permit renewal prior to the 11/30/2021 expiration of the current permit.
 -