



Cave Creek Landfill Remediation Project

Weekly Update for week ending 6/11/2021

Below is a summary of activity that took place for the Cave Creek Landfill project last week.

Phase 3 GWTS (Injection Well and Infrastructure)

- Field work on the GWTS Phase 3 infrastructure is anticipated to begin in mid-July 2021.
- Wood continued review of equipment submittals from Applied Products Group (equipment supplier) for the injection wellhead vault and filter skid.

SVE Operations (Source Remediation)

- SVE Skid No. 2 operated throughout the reporting period.
- The LEL sensor on SVE skid No. 1 failed and Wood is awaiting delivery of a replacement unit.

Groundwater Characterization (Monitoring Well Installation)

- MW-14 and MW-15 Access
 - CEI (real estate subcontractor) transmitted a draft access offer for review by the Maricopa County Department of Real Estate (MCRED) on 06/02/2021.
- MW-16 and MW-17 Access
 - The Arizona State Land Department (ASLD) Board approved the access agreement application on 04/08/2021.
 - MCRED received the access agreement on 06/11/2021 and is currently reviewing the documents.
- Wood anticipates starting drilling operations related to the Groundwater Characterization Workplan in early August (August start of work is based on MCRED approving the offer in time to get on the agenda for the 07/14/2021 County Board of Supervisors meeting)

Communications

- Wood provided Maricopa County and ADEQ with a project update via email on 06/08/2021.
- A public meeting is scheduled for 06/16/2021 to update residents on remedial progress at the site and present details on upcoming drilling and construction work.

Reporting

- No site related reports were submitted during the previous period.

Permitting

- No new permitting activities took place during the reporting period.